



ŽELJEZNIČKA
INFRASTRUKTURA
CRNE GORE
AD-PODGORICA




PROJECTS FINANCED FROM EBRD LOAN




European Bank
for Reconstruction and Development





The map shows the railway line along Montenegro. In red colour, the overhauled section of the railway line north from Kos to the border with Serbia, Vrbnica and the overhauled section of the railway in the south of Virpazar - Sutomore, the Sozina tunnel, is shown.

More informations are given in the following slides:



- Photographic view -



Rehabilitation of 3 landslides:

Crmnica/Bujaci;

Brca;

Ratac/Mrčele



European Bank
for Reconstruction and Development

- Contractor: **CRNAGORA PUT, Podgorica**
- Contract amount: **2.621.487,06 €**
- Date of contract signature : **February 2008**
- Expected completion date: **September 2008**
- Status: **Completed**





Rehabilitation of 2 Tunnels:

1. Tunnel no. 175;
2. Tunnel no. 185



- Contractor: **ALPINA Bau GmbH-Austria**
- Contract amount: **1.093.988,15 €**
- Date of contract signature : **October 2008**
- Expected completion date: **October 2009**
- Status: **Completed**





Rehabilitation of 2 Tunnels:

1. Tunnel no. 171;
2. Tunnel no. 173



- Contractor: **PORR Bau GmbH - Austrija**
- Contract amount: **1.835.011,13 €**
- Date of contract signature : **November 2008**
- Expected completion date: **February 2010**
- Status: **Completed**





Rehabilitation of 2 slopes:

1. Lutovski potok
2. Bratonožići



European Bank
for Reconstruction and Development

- Contractor: **JV HIDROTEHNIKA i GEOSONDA, Podgorica**
- Contract amount: **1.779.707,37 €**
- Date of contract signature : **May 2009**
- Expected completion date: **January 2010**
- Status: **Completed**



GEOSONDA
KONSOLIDACIJA



Rehabilitation of Tunnel no. 182 - Ostrovica



European Bank
for Reconstruction and Development



- Contractor: **PORR Bau GmbH-Austrija**
- Contract amount: **4.080.387,28 €**
- Date of contract signature : **January 2010**
- Expected completion date: **July 2011**
- Status: **Completed**



Rehabilitation of railway line on section Kolašin - Kos



European Bank
for Reconstruction and Development

- Contractor: **China Civil Engineering Construction Corporation**
- Contract amount: **5.898.315,30 €**
- Date of contract signature: **October 2015**
- Expected completion date: **December 2017**
- Status: **Completed**





Rehabilitation of 3 Tunnels: No. 187; No. 190; No. 193



- Contractor: **GP Planum, Serbia**
- Contract amount: **3.428.179,80 €**
- Date of contract signature : **November 2015**
- Expected completion date: **December 2017**
- Status: **Completed**



Rehabilitation of Culverts and Bridges



European Bank
for Reconstruction and Development



- Contractor: **IGP Fidija, Podgorica**
- Contract amount: **542.795,88 €**
- Date of contract signature : **June 2017**
- Expected completion date: **December 2018**
- Status: **Completed**



Rehabilitation of Tunnel No. 206



European Bank
for Reconstruction and Development

- Contractor: **GP Planum, Serbia**
- Contract amount: **998.876,69 €**
- Date of contract signature : **September 2018**
- Expected completion date: **September 2019**
- Status: **In progress**





ŽELJEZNIČKA
INFRASTRUKTURA
CRNE GORE
AD-PODGORICA



PROJECTS FINANCED FROM EIB LOAN



The EU bank






Rehabilitation of railway line on section Bijelo Polje – Kruševo – Mijatovo Kolo



- Contractor: **Swietelsky Baugesellschaft mbH-Austrija**
- Contract amount: **6.949.214,88 €**
- Date of contract signature : **15 March 2010**
- Expected completion date: **01 February 2011**
- Status: **Completed**





Electrification of VI and VII track in railway station Bijelo Polje



- Contractor: **STEP DD, Sarajevo, Bosnia and Hercegovina**
- Contract amount: **280.562,25 €**
- Date of contract signature : **07 June 2012**
- Expected completion date: **24 September 2012**
- Status: **Completed**



Development of the Main Design for rehabilitation of 15 steel bridges

- Contractor: **iC Consulenten, Austrija**
- Contract amount: **1.272.100,00 €**
- Date of contract signature : **26 December 2013**
- Expected completion date: **26 December 2014**
- Status: **Completed**






Development of the Main Design for rehabilitation of bridge Trebaljevo



- Contractor: **Trafic Insitute CIP d.o.o., Serbia**
- Contract amount: **140.400,00 €**
- Date of contract signature : **October 2012**
- Expected completion date: **October 2013**
- Status: **Completed**



Rehabilitation of bridge Trebaljevo



- Contractor: **STRABAG AG, Austija**
- Contract amount: **3.021.320,60 €**
- Date of contract signature : **February 2015**
- Expected completion date: **August 2016**
- Status: **Completed**



Urgent measures on rehabilitation of 4 steel bridges: Ljuboviđa; Skrbuša; Tanki Rt; bridge No. 6




- Contractor: **IGP Fidija, Podgorica**
- Contract amount: **968.435,19 €**
- Date of contract signature : **July 2015**
- Expected completion date: **June 2017**
- Status: **Completed**



Rehabilitation of steel bridge Morača



- Contractor: **IGP Fidija, Podgorica**
- Contract amount: **886.713,47 €**
- Date of contract signature: **November 2015**
- Expected completion date: **July 2017**
- Status: **Completed**





**ŽELJEZNIČKA
INFRASTRUKTURA
CRNE GORE
AD-PODGORICA**



PROJECTS FINANCED FROM IPA



**IPA INSTRUMENT FOR
PRE-ACCESSION ASSISTANCE**






Development of Main Design for rehabilitation of railway line on section Kolašin - Podgorica - Bar



➤ IPA 7

- Contractor: **Italferr, Italy; Institut IIPP, Budva; Institut za građevinarstvo, Podgorica**
- Contract amount: **999.000,00 Euro**
- Date of contract signature : **January 2009**
- Expected completion date: **June 2011**
- Status: **Completed**



Rehabilitation of railway line on section Trebaljevo - Kolašin

➤ IPA 9

- Contractor: **CLF, Italy**
- Contract amount: **5.000.000,00 €**
- Date of contract signature : **February 2011**
- Expected completion date: **December 2011**
- Status: **Completed**





Rehabilitation of railway line on section Mijatovo Kolo - Mojkovac



➤ IPA 10



- Contractor: **CLF, Italy & ZGOP, Novi Sad**
- Contract amount: **3.984.791,78 €**
- Date of contract signature : **January 2012**
- Expected completion date: **February 2013**
- Status: **Completed**



Rehabilitation of station tracks in station Trebešica

➤ IPA 10

- Contractor: **ŽGP Ljubljana**
- Contract amount: **1.280.820,00 €**
- Date of contract signature : **2013**
- Expected completion date: **2013**
- Status: **Completed**



Preparation of Feasibility study and technical documentation for construction of new EVP

IPA 10

- Contractor: **OVE ARUP & PARTNERS INTERNATIONAL LTD**
- Contract amount for Feasibility study: **138.180,00 €**
- Contract amount for Technical documetation: **149.410,00 €**
- Status: **Completed**



ARUP



Preparation of Feasibility study and technical documentation for rehabilitation of 12 slopes



➤ IPA 2011

- Contractor: **SAFAGE, Serbia**
- Contract amount for Feasibility study: **239.790,00 €**
- Contract amount for Technical documetation: **130.916,00 €**
- Status: **Completed**



Design and Construction of new EVP Trebešica



IPA INSTRUMENT FOR
PRE-ACCESSION ASSISTANCE

➤ IPA III

- Contractor: **SIEMENS, Serbia**
- Contract amount: **3.408.894,93 €**
- Date of contract signature : **December 2015**
- Expected completion date: **November 2018**
- Status: **Completed**



SIEMENS
Ingenuity for life




Rehabilitation of railway line on section Virpazar – Sutomore (Tunnel Sozina)



➤ IPA III

- Contractor: **STRABAG AG, Austija**
- Contract amount: **4.083.891,36 €**
- Date of contract signature : **December 2016**
- Expected completion date: **December 2017**
- Status: **Completed**





ŽELJEZNIČKA
INFRASTRUKTURA
CRNE GORE
AD-PODGORICA



PROJECTS FINANCED FROM LOAN 20+20 EIB + WBIF



European
Investment
Bank





Rehabilitation of 6 large slopes of the railway line "Vrbnica-Bar" in Montenegro



- Contractor: **Euro-Asfalt d.o.o.**, Rajlovac bb,
71 000 Sarajevo, Bosna i Hercegovina
- FIDIC Engineer: **IRD Engineering, Italy**
- Contract amount: **4.287.200,62 Euro**
- Date of contract signature : **September 2017**
- Expected completion date: **June 2019**
- Status: **In progress**





Replacement of signalling/interlocking devices in station Podgorica



- Contractor: **AŽD Praha, Czech Republic**
- FIDIC Engineer: **ERGOSE – SYSTEMA, Greece**
- Contract amount: **6.149.874,76 €**
- Date of contract signature : **August 2017**
- Completion date: **October 2018**
- Status: **Completed**





Rehabilitation of 5 pre-stressed Concrete Bridges



- Contractor: **GP Planum, Serbia**
- Contract amount: **5.079.892,57 €**
- Date of contract signature : **October 2018**
- Completion date: **October 2019**
- Status: **In progress**





ŽELJEZNIČKA
INFRASTRUKTURA
CRNE GORE
AD-PODGORICA



- **Reconstruction superstructure on the section Vrbnica- Bijelo Polje railway line including 3 station tracks**
- Source of finance: **State Budget (6.9 mil.)**
- Status: **Completed**





ŽELJEZNIČKA
INFRASTRUKTURA
CRNE GORE
AD-PODGORICA



PROJECTS FINANCED FROM Česká exportní bank and EBRD



European Bank
for Reconstruction and Development





Reconstruction and electrification of Nikšić - Podgorica railway line



- Source of finance: **ČEB 51 mil. + EBRD 13 mil.**
- Status: **Completed**
- **Railway has been put into operation in 2012**



Summary



*So far,
140 million were invested in the
railway line of Montenegro, of which:
64 million for Podgorica – Nikšić
railway line and
76 million for Vrbnica – Bar railway line.*

